

AL NAKHEEL TOWER — PACKAGE 3, STRUCTURAL WORKS

REQUEST FOR INFORMATION (RFI) REGISTER | Ref: ANT-RFI-LOG-001 | Updated: 01 April 2026 | Contract Ref: ANRD/PKG3/STRUCT/2025-001

Employer:	Al Nakheel Real Estate Development Co.	Engineer:	Al Masaar Engineering Consultants Co.	Reference Date:	01 April 202	STATUS KEY:
Contractor:	Gulf Consolidated Contracting WLL	RFI SLA:	14 calendar days from submission	Revision:	Rev. A — In	CLOSED OPEN — IN REVIEW OPEN — OVERDUE OPEN — PENDING INFO

RFI No.	Date Submitted	Subject	Submitted By	Directed To	Status	Date Answered	Days Open	Remarks / Action Required	Spec / Drawing Ref.	Priority
RFI-001	05 Jan 2026	Foundation Waterproofing Membrane Specification	Site Engineer	Engineer / Structural	CLOSED	14 Jan 2026	9	Crystalline admixture Type 1 confirmed per ANT-STR-SPEC-001 §5.5.2. Xypex Admix C-2000 approved. Contractor to re-submit method statement.	ANT-STR-SPEC-001 §5.5.2 Dwg ANT-STR-DWG-042	HIGH
RFI-002	12 Jan 2026	تفاصيل العزل المائي لبئر المصعد (Elevator Pit Waterproofing Detail)	Structural Engineer	Engineer / Architect	CLOSED	20 Jan 2026	8	Confirmed: 2-coat crystalline membrane to all internal faces + Type 1 admixture to concrete. Waterstop to all construction joints. See revised Dwg ANT-STR-DWG-061 Rev.C.	Dwg ANT-STR-DWG-061 ANT-STR-SPEC-001 §5.5	HIGH
RFI-003	19 Jan 2026	تسليح قاعدة الجدار القصي (Rebar Lap Splice Length at Shear Wall Base)	Structural Engineer	Engineer / Structural	CLOSED	30 Jan 2026	11	Class B tension lap = 1,450 mm for T32 bars (Grade 60, ACI 318-19 Table 25.5.2.1). Drawing ANT-STR-DWG-088 to be revised to reflect. RFI closed.	ACI 318-19 §25.5.2 Dwg ANT-STR-DWG-088	HIGH
RFI-004	02 Feb 2026	Column Base Plate Grout Specification	MEP Coordinator	Engineer / Structural	CLOSED	13 Feb 2026	11	Non-shrink cementitious grout (Masterflow 928 or approved equiv.), min. compressive strength 50 MPa at 28 days. Placement by pressure grouting through grout holes. Dwg ANT-STR-DWG-104 updated.	Dwg ANT-STR-DWG-104 ASTM C1107	MEDIUM
RFI-005	10 Feb 2026	توصيل الصلب الإنشائي — مراجعة التفاصيل (Structural Steel Connection Detail Revision — Grid C/7)	Site Engineer	Engineer / Structural	CLOSED	21 Feb 2026	11	Engineer confirmed revised connection plate thickness 20mm → 25mm. Full-penetration butt weld to replace fillet weld. Revised Dwg ANT-STR-DWG-119 Rev.D issued 21 Feb 2026.	Dwg ANT-STR-DWG-119 BS EN 1993-1-8	HIGH
RFI-006	23 Mar 2026	MEP Coordination at Level 3 Plant Room — Structural Penetrations	MEP Coordinator	Engineer / MEP + Structural	OPEN — IN REVIEW	—	9	Co-ordination clash identified between HVAC duct sleeve and RC transfer beam web at Grid E/3. Await Engineer's instruction on supplementary reinforcement or revised duct routing. Urgent — affects Level 3 slab pour sequence.	Dwg ANT-MEP-DWG-033 Dwg ANT-STR-DWG-178	HIGH
RFI-007	25 Mar 2026	تفاصيل فاصل التمدد عند واجهة البوديوم (Expansion Joint Details at Podium Interface)	Site Engineer	Engineer / Structural	OPEN — IN REVIEW	—	7	Specification calls for 50mm Armaflex-filled expansion joint but Dwg ANT-STR-DWG-155 shows 25mm gap. Contractor requests clarification before podium edge beam shuttering is fixed. Response required within 5 days.	ANT-STR-SPEC-001 §3.6 Dwg ANT-STR-DWG-155	HIGH
RFI-008	27 Mar 2026	Facade Bracket Spacing Confirmation — North Elevation	Structural Engineer	Engineer / Facade	OPEN — IN REVIEW	—	5	Contractor requests confirmation of anchor bracket spacing at 1,200mm vs 1,500mm as shown on two conflicting drawings. Curtain wall sub-contractor cannot proceed with shop drawings until confirmed.	Dwg ANT-FAC-DWG-011 Dwg ANT-FAC-DWG-014	MEDIUM
RFI-009	29 Mar 2026	تحديد تسلسل صب الخرسانة للبلاطة الانتقالية (Concrete Pour Sequence for Transfer Slab — Level 5)	Contractor QS	Engineer / Structural	OPEN — IN REVIEW	—	3	Contractor proposes splitting L5 transfer slab into 4 pours with construction joints at Grid lines 4 and 7. Awaiting Engineer's acceptance of pour sequence and construction joint locations before temporary propping scheme can be finalised.	Dwg ANT-STR-DWG-201 ACI 301-16 §5.3	HIGH
RFI-010	26 Feb 2026	Curtain Wall Anchor Bolt Embedment Depth — Levels 8–14	Site Engineer	Engineer / Facade + Structural	OPEN — OVERDUE	—	34	⚠ OVERDUE — SLA EXCEEDED. Contractor awaiting confirmation of embedment depth for M24 anchor bolts cast into perimeter RC columns (Levels 8–14). 14-day SLA expired 12 Mar 2026. Fabrication of curtain wall frames on hold pending response.	Dwg ANT-FAC-DWG-007 Dwg ANT-STR-DWG-142	CRITICAL
RFI-011	01 Mar 2026	تصنيف مقاومة الحريق لاختراقات المرافق (Fire Rating for Service Penetrations — Floors B1 to L2)	MEP Coordinator	Engineer / MEP + Fire	OPEN — OVERDUE	—	31	⚠ OVERDUE — SLA EXCEEDED. Fire stopping specification required for MEP service penetrations through rated compartment walls and slabs (B1–L2). Specified system contradicts approved fire strategy. 14-day SLA expired 15 Mar 2026. Installation works halted.	ANT-MEP-SPEC-002 §7.4 Dwg ANT-MEP-DWG-018	CRITICAL
RFI-012	05 Mar 2026	مواصفة الخرسانة لقاعدة خزان الوقود Generator Fuel Tank Bund Capacity & Concrete) (Specification	Contractor QS	Engineer / MEP + Structural	OPEN — OVERDUE	—	27	⚠ OVERDUE — SLA EXCEEDED. RFI requests confirmation of bund capacity (110% tank volume per NFPA 30) and whether bund walls require Grade C40/50 sulphate-resistant concrete. Design drawings do not specify concrete grade for bund. SLA expired 19 Mar	NFPA 30:2021 §22.11 Dwg ANT-MEP-DWG-044	HIGH
RFI-013	10 Mar 2026	Temporary Works Loading on Permanent Structure — L4 Reshoring	Structural Engineer	Engineer / Structural	OPEN — OVERDUE	—	22	⚠ OVERDUE — SLA EXCEEDED. Contractor's temporary works designer requires Engineer's written acceptance that the L4 permanent slab (C40/50, 350mm thick, 18 days old) can accept reshoring loads of 28 kN/m² from L5 transfer slab falsework. SLA expired 24	BS 5975:2019 Dwg ANT-STR-DWG-201	CRITICAL
RFI-014	15 Mar 2026	تسلسل تركيب وحدات دورات المياه الجاهزة (Toilet Pod Installation Sequence — Levels 10–18)	Site Engineer	Engineer / Architect + MEP	OPEN — PENDING INFO	—	17	PENDING INFO — Awaiting Contractor. Engineer requested Contractor's proposed lifting scheme, pod weight certification, and MEP connection details before approving installation sequence. No response from Contractor since 22 Mar 2026. Contractor to submit	Dwg ANT-ARCH-DWG-210 ANT-MEP-SPEC-002 §9	MEDIUM
RFI-015	22 Mar 2026	Roof Parapet Waterproofing Termination Detail	Contractor QS	Engineer / Architect	OPEN — PENDING INFO	—	10	PENDING INFO — Awaiting Contractor. Engineer has requested the Contractor supply the manufacturer's technical data sheet and third-party test certificate for the proposed SBS modified bitumen membrane before approving the termination detail. Contractor's submittal	ANT-ARCH-SPEC-003 §8.2 Dwg ANT-ARCH-DWG-305	MEDIUM

SUMMARY TOTALS Total RFIs: 15	✓ CLOSED: 5	● OPEN — IN REVIEW: 4	⚠ OPEN — OVERDUE: 4	○ PENDING INFO: 2
---------------------------------	-------------	-----------------------	---------------------	-------------------

SLA: 14 calendar days from date of submission. OVERDUE = no response within SLA period. This register is maintained by the Contractor and submitted to the Engineer monthly. Ref: FIDIC Red Book 1999 Sub-Clause 4.1 & Contract RFI Procedure ANT-PM-PROC-003.